

MEMORANDUM

| To: | Committee of the Whole of Council |
|----------|---|
| From: | Chris Catania, Manager Municipal Facilities Community Parks Recreation and Culture |
| Cc: | Senior Management Team |
| Date: | Tuesday, February 5 th , 2019 |
| Subject: | Operations Centre Update – Facilities Branch |

The Town of East Gwillimbury Operations Centre is a 20 acre site development and facility construction project that will support roads, water and waste water, parks, facilities, fleet and fire and emergency operational services. Appendix A provides drawings of the Operations Centre Site Plan and External Renderings.

The following memorandum provides Council with information related to the Operations Centre project including site development, projected budget to end of Phase 1, and future project timing. Phase 1 of the project includes the site development work.

- Town staff have substantially completed (95% complete) the contract for site development including earthworks, grading, storm water management and site servicing at the Operations Centre site in December 2018. This first phase of the project has been completed within the planned schedule and under the approved budget. Photographs of project are included with Appendix B.
- CPRC project management staff have completed the work under the contract with limited changes to contract, provisional items or contingency work. A savings to base contract was experienced due to favorable soil and grading conditions with the volume of actual soil removal being below the quantity included with the contract.
- This first phase expedites seasonal construction timelines and prepares the site for facility construction and built structures on-site (Sand and Salt Dome, Asphalt Structures, Storage Cover-All, Greenhouse).
- Tendered costs including contingency and provisional items for this phase of the project was approved at \$2,296,247. Anticipated budget expenditures pending final verification and invoicing is +/- \$1.82 million (Appendix C).
- Staff have received full permit approval from the Region of York and Lake Simcoe Region Conservation Authority for this phase of the project.

- CPRC and finance staff will be providing a detailed capital and operating financial strategy for Council review and approval in early 2019.
- Staff are proceeding to tender for Phase 2, facility construction in February 2019. Staff are planning to report back to Council after the procurement process for contract award including a detailed financial strategy. With a Council approved contract award for construction for Phase 2 work is anticipated for Spring 2019. Staff have developed tender ready drawings, specifications and have value engineered options built into the facility tender to scale the project into phases if required.
- The Region of York requires a road widening at the entryways and exits to the Operations Centre site along Woodbine Avenue. This includes expanding the Region right of way along Woodbine Avenue creating left turn lanes northbound and extended right turn lanes southbound for the service and pedestrian entrances and exits to the property. The Civil engineer consultant responsible for the Phase 1 of the project is retained to modify the design to include for the road widening. The road widening work will be included with Phase 2 of the project.
- The Woodbine Avenue road widening will require the Town to convey a parcel of land along Woodbine Avenue, Part 2 of Plan 65R-35212 attached (Appendix D) to the Region of York for this approved work. The conveyance of land is minimal and will not affect functionality of the site and facility and will improve the safe access and egress at the site.
- Town staff continue to review any opportunities for potential infrastructure grant funding.

Attachments

- 1. Appendix A Operations Centre Site Plan and External Renderings
- 2. Appendix B Pictures of Operations Centre Site Development
- 3. Appendix C Projected Budget to End of Phase
- 4. Appendix D Plan of Survey 65R-35212



Appendix A

East Elevation

EAST GWILLIMBURY OPERATIONS CENTRE

Strasman Architects Inc.








North East Elevation



| | Consultants |
|--|--|
| ED BY LLOYD & PURCELL LTD., 1228 GORHAM STREET, 4. UPON RECEIPT OF CERTIFIED TOPOGRAPHIC SURVEY. ORMATION. .ECTRICAL INFORMATION. | Civil: S.LLEWELLYN & ASSOCIATES LIMITED 3228 South Service Road, Suite 105 Burlington, Ontario, Tel: 905-631-6978, Fax: 905-631-8927 |
| PROPERTYLINE 000 9.0m SETBACK | Structural: BROWN & CO. ENGINEERING 586 Eglinton Ave. E. Suite 504 Toronto, Ontario, M4P 1P2 Tel: 416-423-7676, Fax: 416-244-6049 sdbrown@brownand&company.ca Mechanical and Electrical: |
| DECORATIVE WOOD REFER TO CIVIL FOR FENCE, SEE L-012 SECONDARY ACCESS DESIGN TREE FARM TREE FARM FENCE | MCW CONSULTANTS LTD. Queen's Quay Terminal 207 Queen's Quay West, Suite 615 Toronto, Ontario, M5J 1A7 Tel: 416-598-2920, Fax: 416-598-5394 |
| EEBACK | |
| YEE PARKING 2800 13 C | Project Name: EAST GWILLIMBURY OPERATIONS CENTRE |
| 100 Spaces 11 1900 11 11 11 6000 6000 7000 6000 7000 6000 600 RECYCLED ASPHALT | Location: 19850 Woodbine Ave. Town of East Gwillimbury ^{Number:} 15-470 |
| 38007300 H 1900 14600 4800 9800 94800 4800 8400 1900 14600 4800 9800 94800 94800 94800 1900 14600 4800 9800 94800 94800 1900 14600 9800 94800 94800 94800 | Sheet Title: SITE PLAN |
| STAFF 00 FF | Scale: 1:600 |
| | Drawn: JM/ES Checked: SS |
| VE SEE L-012, SCREEN, PATIO | Date: DECEMBER 01, 2017 |
| 3900 80000 TELD | SIONS: Description ISSUE FOR SITE PLAN APPLICATION SITE PLAN APPLICATION REVISIONS |
| ODBINE A EXTEND FOUNT DUNIT DUNIT DUNIT DUNIT PU | 0.3SITE PLAN APPLICATION REVISIONS18/03/090.4PRELIMINARY BP CONSULTATION18/04/030.5SPA REVISIONS18/05/170.5SPA REVISIONS - FIRE ROUTE SIGN18/05/270.6SPA REVISIONS - FIRE ROUTE SIGN18/05/270.6SPA REVISIONS18/07/06 |
| RROCK | 07 ISSUED FOR TENDER 18/08/31 |
| CONNECTION TRANSFORMER ON <u>C/W BOLLARDS</u> <u>C/W BOLLARDS</u> <u>SEE ELECT</u> <u>C/W BOLLARDS</u> <u>C/W </u> | A-010 |
| LOCKABLE MANUAL LOCKABLE MANUAL CHAINLINK GATE HYDRANT HYDRANT DECORATIVE WOOD FENCE, SEE L-012 SETBACK SEPTIC FIELD SEPTIC FIELD | Construction North Drawing Number Construction North Drawing Number Construction North Drawing Number Construction Drawing Number Construction Number C |
| 382.02 | This drawing shall be used only for the purpose indicated below: |
| ASPHALT CENTRE LINE OF ROAD 5 10 20 30 CENTRE LINE OF ROAD 5 10 20 30 CENTRE LINE OF ROAD 5 10 20 30 CENTRE LINE OF ROAD 5 10 CENTRE LINE 0 CENTRE LINE 5 10 CENTRE LINE 0 CENTRE LINE 5 10 CENT | |
| CONCRETE | R |





P:/15-470 EG Operations Centre/3.0 Construction Documents/3.3 Project Development/3.3.1 Drawings/Architectural Drawings/CAD/00 Current CAD/A-010 Site Plan.dwg

September 3, 2018 10:20:45 AM



Viewing East, established silt/sediment control fencing, clearing, grubbing and removal of fill



Viewing West, established silt/sediment control fencing, clearing, grubbing and removal of fill



Construction entrance off Woodbine Avenue viewing West



Grading and removal of fill viewing South



Removal of fill viewing North



Construction entrance off Woodbine viewing North



Grading and compaction of the future building site viewing North



Site Servicing phase, installation of storm water infrastructure viewing North



Site Servicing phase, installation of storm water infrastructure viewing North East



Installation of storm water infrastructure at rear storm water pond



Storm water pond at rear of site viewing South West

| Operations Centre Projected Budget to End of Pha | ase 1 | | | | |
|---|-----------------|--|--|--|--|
| Funding Source | Amount | | | | |
| Construction Budget Phase 1 Earthworks and Site Service Preparations | | | | | |
| Tendered Costs | \$1,914,247 | | | | |
| Contingency and Provisional Items | \$382,000 | | | | |
| Total Construction Budget Phase 1 | \$2,296,247 | | | | |
| Expenses | | | | | |
| Construction Contract Progress Draws to Date | \$1,590,000 | | | | |
| *Anticipated Expenditures to Complete | +/- \$230,000 | | | | |
| Projected Final Construction Budget Phase 1 | +/- \$1,820,000 | | | | |
| **Anticipated Surplus (Total Base Contract & Contingency) | +/- \$476,247 | | | | |

Appendix C

*Subject to final verification & final progress draw **Any surplus of Construction Phase 1 may be utilized for the next phase of the project

| CORPS CERTIFICATE IREGULAR IREGULAR <thiregular< th=""> <thiregular< th=""> <thiregular< th=""></thiregular<></thiregular<></thiregular<> | | | 1 65K- 35212 AND DEPOSITED | PL SMITH TATIVE FOR THE LAND FOR THE LAND TITLES YORK REGION (No. 65) | | IN AREA m ² | 7 79434 | R707751) | | | | | Metres | | | 0 | | IN ON THIS PLAN. | | LTIPLYING BY | | | | | LLOYD & |
|--|---------------|----------|---|--|---------|------------------------|-----------|-----------------------------------|-----|---|-----------------------------|---------------------|-------------|--|---------------------------------|----------|---------------------------------|------------------|---------------------------------------|---------------------------------|---|--|-------|--|---------------------------|
| CERTIFICATE I REQUIRE HIS PLAN TO BE DE MUNER MIT HIE SURVEY SURVEYS ACT. THE LAND MODE PLAN RES CORRECT FORMORE ACT. THE LAND MODE PLAN RES CORRECT FORMORE ACT. THE LAND MODE PLAN RES CORRECT FORMORE ACT. THE LAND MODE PLAN RESOLUTIONS ALLING REGULATIONS ALLING REGULATION RECOVERING RAND ARE DERIVED ALLING RECOVERING RAND ARE RECURRED POINTS ACHEDILITD., SCALE 1: 2000 ALLING RECURRED REGULATION AND SURVEYORS ALLING REGULATIONA | | | PLAN RECEIVED DATE | LOP REPRESENT | | P P | 03419-044 | IN INSTRUMENT N. | | | ABURY | | 120 | dm specified (original). | 83 (ORIGINAL) 0.REG. 216/10. | EASTIN | | BOUNDARIES | В | 2 | | OP OPENDARY IN FILTION PORTINE ALL CLUCK PLANE | | | |
| CERTIFICATE AT : CERTIFICATE AT : AT : | | AN TO BE | AN 10 BE TITLES AC | N | CHEDULE | CONCESSION | 3 | OF CLAIM | | | | IMBURY | | DERIVED 17, NAD | ONE 17. C.14 (2) | ING | | CORNERS | CONVERTED TO | CAN BE | | | 1.000 | JRVEYORS ARKET, ONTARIO, ML: 1_p@ontariolandsu T: 1_p@ontariolandsu | VETUKAUN JOB: 14-396-R |
| CERTIFICATE AT :: CERTIFICATE AT :: CERTIFICATE AT :: AT :: CERTIFICATE AND PLAN ARE CORR ORDANCE WITH THE SL JEVEYORS ACT, THE LA AND THE REGULATIONS AND THE REGULATION | | | | | S. | | | Inset. N [*] A13846A | 16 | ~ | OFE | T CWILI | 40 20 | UTM GRID BEARINGS / | DNTROL POINTS (SCP's | NORI | | BE USED | e in metres and can | E GROUND DISTANCES 99969856. | JENT | NA | ઝ | FARIO LAND 51 , UNIT 28, NEWN (905) 853-5837 E-MA LINE (905) 479-6500 | DL DL DL DL DL DL |
| | | TOTIC | CEXIFICATE T : AND PLAN ARE CORRE RDANCE WITH THE SUF RDANCE WITH THE LAN VEYORS ACT, THE LAN VID THE REGULATIONS | IHEM. WAS COMPLETED ON TI SEPTEMBER, 2014.) 2014 CAUC | | Ъ | 16 | to an Easement as | 90 | Z | Ĕ | NUNICIPALITY | LTD., SCALE | ENCE N ON THIS PLAN ARE \$ # 00819701672 AND | SPECIFIED CC COORDINATES | POINT ID | 00819701672 00819701673 | Z | ON THIS PLAN | THIS PLAN FACTOR OF | ARD IRON BAR STANDARD IRON BAR AR NTAL CONTROL MONUM | AED 10000000 WINNOWN & PURCELL LTD. ARDEN O.L.S. ALL MACKLIN MONAGH. O LIMITED. | ILOY | ONT 228 CORHAM STREET 905) 895-6416 Fax (TORONTO | PC |
| | × 8 all altan | | SURVEYOR'S C I CERTIFY THA I. THIS SURVEY AND IN ACCOF ACT, THE SUR TILES ACT AN | MAUE UNUER 2. THE SURVEY V 20th DAY OF SEP TEMBER 23, DATE | | PART | - | 2: Subjec | ART | 7 | GEOGRA | TOWN | * | BEARING REFER BEARINGS SHOW CONTROL POINTS | | | SCP # | | METRIC DISTANCES SHO BY 0.3048. | DISTANCES SHO THE COMBINED | z | | | | 08 |
| OPICINAL PORT 2 NOMENT N' RITZO42 OPICINAL PORT OPICINAL PORT Second Tech Second Tech Seco | | | | | | 01673 | | | | | р1 & 6. 141.90р1 & me | 78 | F 0.2 E | (152) - 8638 | A34851A | INSMOL | д виратs ats n: n m_0- | 5 97 | NIT PART 2 | 8255 | 6.14 | | = = | - 51+20 VId 519-20 VId 529-22 dVid | LADIQ3 |

