



Sports Complex Renovation Update

Lobby takes shape, façade windows ready to install

Link, East Lobby & Dressing Rooms

The east pad change rooms and lobby, as well as the link between the two ice pads, are still scheduled for completion on March 30th. The concrete sub floors have been poured in these areas and the floor contractor is currently installing the final floor finishing surface.

Cabinets and plumbing fixtures are being installed in the east dressing rooms and the viewing area. The new windows that will enclose the link are ex-

pected this week, and the windows in the upper level of the east pad will be replaced with a dramatic new façade of energy efficient glazing beginning next week.

West Community Hall

The standing steel structure that frames the new hall is being tied into the existing building this week and will allow

the installation of roof decking over the next few weeks. Once the roof decking is in place, masonry walls will begin to close in the community hall area and more tangible progress will be seen there soon. The west end hall is scheduled to be completed by April 30, weather permitting.



Steel beams for west end community hall being tied into existing building structure..



The east pad viewing area taking shape.



The main lobby subfloor being poured.

WHERE WE STAND NOW

- The east ice pad and spectator seating are complete.
- The dressing rooms, lobby, snack bar and upper level meeting space are scheduled for completion by the end of March.
- The link between the two ice pads, including a portion of the lobby and the west entrance area, should be complete by the end of March.
- For safety reasons, joining the west addition cannot begin until the centre lobby is finished. If this is complete by the end of March, the west addition should be finished by the end of April.
- We hope to keep the overall delay of completion to about 4 weeks.



Watch for newsletter updates at the Sports Complex, or visit the Town website at www.eastgwillimbury.ca

Continuing challenges

Weather conditions continue to be a challenge, with extreme swings in temperature and high winds that make it difficult to pour concrete, work with steel, and continue construction on the upper levels.

Parking also continues to be a challenge as patrons try to park as close to the west entrance as possible. This creates emergency access issues and the Town is asking all patrons to please keep fire routes open and use the west parking lot whenever possible